

## Hutt FMP summary progress table

<b>Work Area</b>	<b>Plan Achievements</b>		<b>Programme</b>	
<b>Structural</b>	<b>Completed to June 2004</b>	<b>Completed 2004/05</b>	<b>Proposed for 2005/06</b>	<b>Proposed in 2003/2013 LTCCP</b>
<b>Estuary Bridge to Kennedy-Good Bridge (RB)</b>				
Alicetown Stopbank	Draft Tender docs	Review design and call tenders	Construction	Construction by 2007
Boulcott / Hutt			Commence feasibility design	Construction by 2012
City Centre				Design by 2013
<b>Kennedy-Good Bridge to Birchville (RB)</b>				
Norfolk Street stopbank		Consultation and making flood gate	Install flood gate	
<b>Estuary Bridge to Kennedy-Good Bridge (LB)</b>				
Strand Park stopbank	Preliminary design and consents	Commenced detailed design	Complete Detailed design	Construction by 2010
Opahu Pumping			Construction	Construction by 2006
Ava Bridge stopbank			Complete detailed design	Construction by 2008
<b>Kennedy-Good Bridge to Silverstream Bridge (LB)</b>				No budget yet (post 2013)
<b>Silverstream Bridge to Gemstone Drive (LB)</b>				
Whirinaki Crescent (LB)		Preliminary design and negotiations with Golf Club	detailed design, consents and floodwall construction	Complete construction by June 2007
Trentham to Gemstone Drive (LB)				No budget yet (post 2013)
<b>River Management</b>				
<b>Mouth to Kennedy-Good Bridge</b>				
Ava to Ewen	Viewing Platform	All structural works	Landscape works	Complete by 2005
Port Road				
<b>Kennedy-Good Bridge to Silverstream Bridge</b>				
Belmont	Construction	Additional works		
<b>Silverstream Bridge to Maoribank</b>				No budget yet (post 2013)
<b>Maoribank to Gemstone Drive</b>				
Bridge Road				Complete by 2010
<b>Non-structural Measures</b>				
District Plan measures	Complete draft provisions	HCC Plan change notified	Complete HCC plan change, consultation for UHCC plan change	Complete HCC and UHCC plan changes
Emergency Management measures	10 Projects completed	4 Projects completed		Complete all projects identified in the HRFMP
Voluntary actions	Ongoing	Hutt River Flood Hazard fact sheet		
<b>Environmental Strategy</b>				
<b>Ranger Service</b>	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
<b>Enhancement works</b>				
Ava to Ewen	Viewing platform	Preparation for planting	Complete Strand Park planting	Complete 2010

Belmont	Planting and walkway	Planting and walkway		
Whirinaki Crescent				Complete 2007
Boulcott				Complete 2012
<b>Hutt River Trail</b>				
Estuary Bridge Underpass	Construction			
Planting Natives Trees	6320 planted	Belmont 400 and maintenance 2500	Continue planting	Continue planting natives