

Otaki FMP summary progress table

Work Area	Plan Achievements		Programme	
Structural	Completed to June 2004	Completed 2004/5	Proposed for 2005/06	Proposed in LTFS
Chrystalls				
Stopbank	Completed 2000			
Extended Stopbank			Complete Design	Construction 2006
Rangiuru Floodgates	Completed 2002			
South Waitohu Stopbank			Complete Design	Construction 2006
North Bank Repairs				No budget yet
House Raising				
Lethbridge (02)				No budget yet
Rangiuru (22)				No budget yet
South Waitohu (06)				No budget yet
Mangapouri Stream				No budget yet
Culverts (by KCDC)	3 Culverts			No further budget
Stream widening				No budget yet
South Bank Stopbank				No budget yet
Harpers Stopbank				No budget yet
Lutz Upper and Lower Stopbank				No budget yet
Katihiku Floodgates				No budget yet
Old Coach Road Bridge Raising				No budget yet
Seaward Extension				No budget yet
River Management				
Katihiku	Progressing			100m of Rock line
Gas Line	Progressing			100m of Rock Line
Batching/Campbells	Progressing	260 of Rock Line		100m of Rock Line
Bridges	Progressing	Rock Supplied	Rock Riprap Placed	No further budget
Ballast/Tracey	Progressing			No further budget
Chrystalls Bend	Completed 1994			
Hughes	North Bank only			No further budget
Hughes/Lutz	North Bank only			Start South Bank 2012
Taylor/Mansell	North Bank only			No further budget
Lower Gorge				No budget yet
Non-structural				
Non-structural in KCDC DP	Completed 1997	Respond to Submissions	DP change Hearing	
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Achieved	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Mouth		Stage 1		
Chrystalls Bend	Completed 1995			
Walkway through Winstones	Completed 2004			
Walkway to Chrystalls				Construction 2006
Walkway to Rahui				Construction 2009
Ecological Strategy	Prepared 1999			
Friends initiatives	Ongoing Support	Ongoing Support	Ongoing Support	Ongoing Support