

Waikanae FMP summary progress table

Work Area	Plan Achievements			Programme
Structural	Completed to June 2004	Completed 2004/5	Proposed for 2005/06	Proposed in LTFS
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				No budget yet
Flood Wall				No budget yet
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3	Completed 2003			
House Raising Toroa Rd	Completed 2000			
House Raising Makora Rd		1 house raised	2 houses raised	3 of 15 houses
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
River Management				
Mouth				No budget yet
Otaihanga				No budget yet
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park		Design Complete	Construction	Construction
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			
Non-structural				
Non-structural in KCDC DP	Completed 1997	Response to Submissions	DP Change Hearing	
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Civil Defence event Otaihanga in 1998	Otaihanga warning group set up	Ongoing	Ongoing
Environmental Strategy				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park			Construction	
General		Tree Clearing	Tree Clearing	Supporting Friends initiatives
Ecological Strategy	Prepared 1999			