

Proposed Regional Transport Programme Status Report (May 2006)

Roading Projects - Transit New Zealand

Project Status (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Overall Progress	Comments	Progress Issues	Interdependencies
1.0	Western	MacKays Overbridge	Transit NZ	-	88%			
1.1	Western	Travel Demand Management Western Corridor (Advanced Traffic Management System and High Occupancy Vehicle Lane)	Transit NZ	PCC, KCDC	0%			
1.2	Western	Centennial Highway Median Barrier	Transit NZ	-	19%			
1.3	Western	Pukerua Bay Safety Improvements	Transit NZ	PCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
1.4	Western	Paekakariki Traffic Signals	Transit NZ	-	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
1.5	Western	Transmission Gully Motorway Preparation	Transit NZ	-	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
1.6	Western	Transmission Gully Motorway Construction	Transit NZ	-	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
1.7	Western	SH58 Upgrade Between Transmission Gully Motorway and SH2	Transit NZ	PCC, HCC, UHCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		Links to 2.3
1.8	Western	Otaihanga Interchange (2 Lane)	Transit NZ	KCDC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
1.9	Western	Waikanae Upgrade	Transit NZ	KCDC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
2.0	Hutt	Dowse - Petone Grade Separation	Transit NZ	HCC	18%			
2.1	Hutt	SH2/58 Grade Separation	Transit NZ	HCC, UHCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
2.2	Hutt	Grenada - Gracefield Stage1 (Grenada to Petone)	Transit NZ	WCC, HCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
2.3	Hutt	SH58 Four Laning (SH2 to Summit)	Transit NZ	HCC, UHCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		Links to 1.7
2.4	Hutt	Petone - Ngauranga (Including Cycle Lane)	Transit NZ	HCC, WCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
2.5	Hutt	SH2 Hutt Intersection Safety Improvements	Transit NZ	HCC	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
2.6	Hutt	Kaitoke to Te Marua Realignment	Transit NZ	UHCC	94%	Practical completion achieved in May 06		
3.0	Wairarapa	Rimutaka Corner Easing (Muldoon's)	Transit NZ	-	5%			
3.1	Wairarapa	Waiohine Bridge	Transit NZ	-	58%			
4.0	Wellington CBD	Inner City Bypass (ICB)	Transit NZ	WCC	76%			
4.1	Wellington CBD	Terrace Tunnel Tidal Flow	Transit NZ	-	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
4.2	Wellington CBD	Ngauranga - Aotea Capacity Improvement	Transit NZ	-	0%	Awaiting release of 10-year State Highway Forecast; expected end June 2006		
4.3	Wellington CBD	Basin Reserve Interchange	Transit NZ	WCC	0%			

Proposed Regional Transport Programme Status Report (May 2006)

Roading Projects - Transit New Zealand

Planned Project Start Dates (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Investigation Planned Start	Design Planned Start	Construction Planned Start
1.0	Western	MacKays Overbridge	Transit NZ	-	Started in or prior to 2005/06	Started in or prior to 2005/06	Started in or prior to 2005/06
1.1	Western	Travel Demand Management Western Corridor (Advanced Traffic Management System and High Occupancy Vehicle Lane)	Transit NZ	PCC, KCDC	Planned start in 2006/07		
1.2	Western	Centennial Highway Median Barrier	Transit NZ	-	Planned start in 2005/06	Planned start in 2005/06	Planned start in 2005/06
1.3	Western	Pukerua Bay Safety Improvements	Transit NZ	PCC			
1.4	Western	Paekakariki Traffic Signals	Transit NZ	-			
1.5	Western	Transmission Gully Motorway Preparation	Transit NZ	-			
1.6	Western	Transmission Gully Motorway Construction	Transit NZ	-			
1.7	Western	SH58 Upgrade Between Transmission Gully Motorway and SH2	Transit NZ	PCC, HCC, UHCC			
1.8	Western	Otaihanga Interchange (2 Lane)	Transit NZ	KCDC			
1.9	Western	Waikanae Upgrade	Transit NZ	KCDC			
2.0	Hutt	Dowse - Petone Grade Separation	Transit NZ	HCC	Started in or prior to 2005/06	Started in or prior to 2005/06	Planned start in 2006/07
2.1	Hutt	SH2/58 Grade Separation	Transit NZ	HCC, UHCC			
2.2	Hutt	Grenada - Gracefield Stage1 (Grenada to Petone)	Transit NZ	WCC, HCC			
2.3	Hutt	SH58 Four Laning (SH2 to Summit)	Transit NZ	HCC, UHCC			
2.4	Hutt	Petone - Ngauranga (Including Cycle Lane)	Transit NZ	HCC, WCC			
2.5	Hutt	SH2 Hutt Intersection Safety Improvements	Transit NZ	HCC			
2.6	Hutt	Kaitoke to Te Marua Realignment	Transit NZ	UHCC			
3.0	Wairarapa	Rimutaka Corner Easing (Muldoon's)	Transit NZ	-	Started in or prior to 2005/06		
3.1	Wairarapa	Waiohine Bridge	Transit NZ	-			
4.0	Wellington CBD	Inner City Bypass (ICB)	Transit NZ	WCC	Started in or prior to 2005/06	Started in or prior to 2005/06	Started in or prior to 2005/06
4.1	Wellington CBD	Terrace Tunnel Tidal Flow	Transit NZ	-			
4.2	Wellington CBD	Ngauranga - Aotea Capacity Improvement	Transit NZ	-			
4.3	Wellington CBD	Basin Reserve Interchange	Transit NZ	WCC			

Proposed Regional Transport Programme Status Report (May 2006)

Roading Projects - Kapiti Coast District Council (KCDC)

Project Status (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Overall Progress	Comments	Progress Issues	Interdependencies
1.0	Western	Western Link Road Stage 1	KCDC	Transit NZ	8%	Designation free of appeals, but conditions remain to be finalised	Resource Consent and Archaeological Approvals underway	Funding
1.1	Western	Western Link Road Stage 2	KCDC	Transit NZ	7%	Designation free of appeals, but conditions remain to be finalised		
1.2	Western	Western Link Road Stage 3	KCDC	Transit NZ	7%	Designation free of appeals, but conditions remain to be finalised		

Planned Project Start Dates (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Investigation Planned Start	Design Planned Start	Construction Planned Start
1.0	Western	Western Link Road Stage 1	KCDC	Transit NZ	Investigation started 1997	Planned start in 2006/07	Planned start in 2007/08
1.1	Western	Western Link Road Stage 2	KCDC	Transit NZ	Investigation started 1998	Planned start in 2008/09	Planned start in 2010/11
1.2	Western	Western Link Road Stage 3	KCDC	Transit NZ	Investigation started 1999	Planned start in 2008/09	Planned start in 2008/09

Proposed Regional Transport Programme Status Report (May 2006)

Roading Projects - Wellington City Council (WCC)

Project Status (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Overall Progress	Comments	Progress Issues	Interdependencies
1.0	Wellington CBD	Waterloo Quay Rail grade separation	WCC	-	0%		Project requires business case from CentrePort showing sufficient rail activity before commencing	Refer progress issues

Planned Project Start Dates (for projects with start dates before 2016)

Number	Corridor	Project Name	Lead Agency	Partner Agencies	Investigation Planned Start	Design Planned Start	Construction Planned Start
1.0	Wellington CBD	Waterloo Quay Rail grade separation	WCC	-	-	Planned start in 2009/10	Planned start in 2010/11

Proposed Regional Transport Programme Status Report (May 2006)

Passenger Transport Activities - Greater Wellington Regional Council (GWRC)

Activity Status (for 2005/06 financial year)

Number	Name	Lead Agency	Partner Agencies	2005/06 Progress	Comments	Progress Issues	Interdependencies
1.1	New Wairarapa Rail Carriages	GWRC		90%	Manufacturing underway; delivery March 2007		
1.2.1	Rolling Stock Replacement - New Electric Multiple Units (EMUs)	GWRC		10%	Funding approved in LTCCP. Land Transport NZ Base case only approved		
1.2.2	Rolling Stock Replacement - Refurbishments (Ganz Mavag)	GWRC		0%	Subject to signing of new rail operating contract		
1.3	Station Infrastructure	GWRC		1%	Subject to signing of new rail operating contract		
1.4	Rail Heavy Maintenance	GWRC		0%	Subject to signing of new rail operating contract		
1.5	Rail Operating Contract	GWRC		90%	Signing of 10-year contract is imminent		
1.6	Network Design & Promotion	GWRC		90%	Includes rail administration (service design & marketing) & Metlink		
1.7	Bus & Ferry Operations	GWRC		90%	Includes trolley overheads & operations, bus real time information & integrated ticketing, bus & ferry infrastructure, bus & ferry operations contracts		
1.8.1	Total Mobility Scheme	GWRC		90%			
1.8.2	Total Mobility Improvements - Stage 1	GWRC	LTNZ	100%	As a result of the 2005 Ministry of Transport Total Mobility review		
1.8.3	Total Mobility Improvements - Stage 2	GWRC	LTNZ	1%	As a result of the 2005 Ministry of Transport Total Mobility review		
1.8.4	Total Mobility Improvements - Stage 3	GWRC	LTNZ	n/a	As a result of the 2005 Ministry of Transport Total Mobility review		
1.9	Travel Demand Management (TDM) Travel Plans	GWRC		10%	Currently developing Travel Plan Programme as part of a regional TDM Travel Behaviour Change Programme. Partial funding for this action approved by Land Transport NZ 25 May 2006 - Work to commence after 1 July 2006.		
			C&C DHB	70%	The Capital and Coast District Health Board Staff Travel Plan, adopted by the C&C DHB 18 April 2006 is the first hospital staff travel plan to be implemented in NZ. The Patient & Visitor Travel Plan is in investigation/ design phase.		
			Sustainability Trust HCC	5%	Short Trip Reduction in the Wellington Region - This one-year pilot Community Travel Plan project will commence 1 July 2006 with funding from Ministry for the Environment and Sustainability Trust.		
2.0	Bus Service Increases	GWRC		100%	Completed in Newlands, Otaki, Whitby, Tawa		
2.1	Lindale Rail Station	GWRC		n/a			
2.2	Raumati Rail Station	GWRC		n/a			
2.3	MacKays - Lindale Double Track	GWRC		n/a			
2.4	Western Corridor Rolling Stock	GWRC		n/a			
2.5	Human Rights Commission (HRC) Access Project	GWRC		n/a			