

Waikanae FMP summary progress table

Work Area	Plan Achievements			Programme
Structural	Completed to June 2006	Completed 2006/07	Proposed for 2007/08	Proposed in 2006/2016 LTCCP
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				Start Design 2013/14
Flood Wall				Design 2013/14
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3	Completed 2003			
House Raising Toroa Rd	Completed 2000			
House Raising Makora Rd	1 house raised	House raising was confirmed as the preferred option	Raise 1 house	Start remaining 8 in 2007/08
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
River Management				
Mouth				No budget yet
Otaihanga				No budget yet
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park	Design Complete	Construction		
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			
Non-structural				
Non-structural in KCDC DP	Completed 1997	Updated plans		Revise hazard maps
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Ongoing	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park			Design/Construction	
General		Tree Clearing	Tree Clearing	Supporting Friends initiatives
Ecological Strategy	Prepared 1999		Review Strategy	