

Waikanae FMP Summary Progress Table

Work Area	Plan Achievements		Programme	
Structural	Completed to June 2013	Completed 2013/14	Proposed for 2014/15	Proposed in 2014-2022 LTP
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke Park Stopbank and flood wall		Completed feasibility study	Consult, design and apply for resource consents	Complete
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3	Completed 2003			
House Raising				
73 Makora Rd	Completed 2006			
11 & 13 Toroa Rd	Completed 2000			
15 Toroa Rd	Completed 2006			
21 Makora Rd	Completed 2006			
61 Makora Rd	Deferred			
1 -17 Makora Rd	1 house raised (Boating Club)			No further house raising budgeted
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
River Management				
Mouth				No budget yet
Otaihanga	Rock edge protection 220 m completed			No budget yet for remaining work
El Rancho	Completed 1997			
Greenaway Road				
Jim Cooke Park	Completed 2008			
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			

Non-structural				
Non-structural in KCDC DP	Completed 1997 with updates in 2004 & 2007			Update as required
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Ongoing	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park	Footbridge completed			
General	Tree clearing and track maintenance	Tree clearing and track maintenance	Tree clearing and track maintenance	Supporting Friends initiatives
Ecological Strategy	Prepared 1999	On going	On going	On going
Environmental Strategy	Prepared in 1999	Review complete	Publish Strategy	On going
FMP Review				
FMP Review	Review, analysis and consultation completed	Completed		