

## Waikanae Floodplain Management Plan

Work Area	Plan Achievements			Programme
	Completed to June 2002	Completed 2002/03	Proposed for 2003/04	Proposed in LTFS
<b>Structural</b>				
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				No budget yet
Flood Wall				No budget yet
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3		Design	Construction	
House Raising Toroa Rd	Completed 2000			
House Raising Makora Rd				6 of 15 houses
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
<b>River Management</b>				
Mouth				No budget yet
Otaihanga				No budget yet
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park			Design	Construction
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			
<b>Non-structural</b>				
Non-structural in KCDC DP	Completed 1997	Maps Revised	District Plan Updated	
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Civil Defence event Otaihanga in 1998	Ongoing	Ongoing	Ongoing
<b>Environmental Strategy</b>				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
General			Pukekawa modification	Supporting Friends initiatives
Ecological Strategy	Prepared 1999			