

Work Area	Plan Achievements		Programme	
	Completed to June 2008	Completed 2008/09	Proposed for 2009/10	Proposed in 2010/2018 LTCCP
<b>Structural</b>				
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				Design 2013/14
Flood Wall				Design 2013/14
Otaihanga Road Raising				
Stage 1-Otaihanga Road	Completed 2000			
Stage 2-Makora Road	Deferred			
Stage 3- Floodwall	Completed 2003			
House Raising				
73 Makora	Completed 2000			
11 and 13 Toroa Rd	Completed 2000			
15 Toroa Road	Completed 2006			
21 Makora Road	Completed 2006			
61 Makora Road	Deferred			
1-17 Makora Rd		1 house raised	1 house to be raised	Remaining 3 in 2010/11 to 12/13
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
<b>River Management</b>				
Mouth				No budget yet
Otaihanga		Partly completed adjacent to Otaihanga Boating Club Makora Road – 190m)		
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park	Completed			
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			

<b>Non-structural</b>				
Non-structural in KCDC DP	Completed 1997 with updates in 2002 and 2007			Include revised hazard maps in the district plan
GWRC Advice	Completed		Ongoing	Ongoing
Community Preparedness	Completed	1 CD exercise	Ongoing	Ongoing
<b>Environmental Strategy</b>				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park		Contribution to foot bridge construction		
General		Tree Clearing and track maintenance	Tree clearing ongoing	Supporting Friends initiatives
Ecological Strategy	Prepared 1999			
Environmental Strategy	Prepared 1999	10 year review completed	Ongoing	Ongoing