Re-budgeted Capital Expenditure	- 2010/11 to 2011/12
---------------------------------	----------------------

Department	Project name	Description	Expenditure \$	Explanation
Flood Protection		Part of KGB 2 Ewen project to		Extension of project completion date to
	project	provide flood protection to Hutt		2013/14
	, ,	CBD		
Flood Protection	Ebdentown	Design and construction of	675,000	Joint GW/NZTA project and NZTA is yet to
	Rocklining	edge protections to protect	,	confirm funding, project re-budgeted to
		Ebdentown drainage channel		2012/13
		and SH2 from erosion damage		
Flood Protection	South Waitohu	A stopbank to provide 100 year	441.000	The project is now combined with Convent
	stopbank	protection to Rangiuru	,	Road and implemented over a period of 2
		protocolori to ritarigitaria		vears
Flood Protection	Convent Road	Implementing structural	458 510	The project is now combined with Convent
	Convolutiona	measures to reduce flood risk to	100,010	Road and implemented over a period of 2
		Convent Road and Bennetts		years
		Road areas		youro
Flood Protection	Chrystalls extended	Land purchase related to the	396.000	Land purchase negotiations with LINZ are
	stopbank	Chrystalls extended stopbank	000,000	progressing. A settlement is likely in 2011/12
Flood Protection	Pinehaven flood	Assess the flood risk to	29.000	This joint GW/UHCC project will be spread
	study	Pinehaven floodplain and	20,000	over 2 years
	Study	develop mitigation options		
Flood Protection	Waiohine FMP	To develop a FMP for the	74 000	Investigations taking longer than originally
	project	Waiohine Floodplain	74,000	expected
Land	Akura - new nursery	Developing 12 hectares of new	100.000	Delays in securing the lease have meant that
	extension	nursery land adjacent to Akura	100,000	development costs will now shift to 2011/12
management	extension	nursery land adjacent to Akura		development costs will now shift to 2011/12
Water Supply	Dovelop Lipper Hutt	Investigation work on the	100.000	Work for the proposed Upper Hutt Aquifer has
water Supply		•	100,000	been deferred while the feasibility of
	Aquifer	proposed Upper Hutt Aquifer		
				developing Lake3 as a new water storage
Water Supply	Raise Stuart	Raise Stuart Macaskill Lake	250,000	facility at Kaitoke is investigated.
water Supply	Macaskill Lakes		250,000	The projects, Raise Stuart Macaskill Lakes and Seismic work at Stuart Macaskill Lakes
	Macaskiii Lakes	level to increase storage		
		volume		have been combined.
				The initial constal companyity of an and an and a second
				The initial capital expenditure programme had
				restricted flexibility, with a number of
				processes expected to happen concurrently
				and insufficient time provided to obtain
				construction materials.
Water Sumply	Solomia work of	Solomia upgradas at Stuart	400.000	A revised construction programme which
Water Supply	Seismic work at	Seismic upgrades at Stuart	100,000	A revised construction programme, which
	Stuart Macaskill	Macaskill Lakes		reschedules the work on Lake 2 lining by one
	Lakes			year, has been formulated to minimise the
	Operatural Operations		457 000	construction risks.
Water Supply	Control Systems	Control strategy research,	157,000	Initial investigations have resulted in project
		Warwick St PS PLC, Trunk		delays
		network Development, Wainui		
	D. I	Rack 1		
	Pipelines valve	Distribution Valve	170,000	The resources of the pipelines team have
	replacements	Replacements and Warwick st		been fully utilised on other projects including
		isolation valve		commitments with Capacity and significant
				unplanned maintenance work.

Total General Rebudgets

5,650,510

Attachment 2 to Report 11.232 Page 2 of 2

Re-budgeted Capital Expenditure - 2010/11 to 2011/12

			Expenditure	
		- • •	Carried	
Department	Project name	Description	Forward \$	Explanation
Data and	Wgtn Transport	WTSM upgrade	276,000	Tenders that were received were
Analysis	Strategy Model	Development of a system to	0 440 700	unacceptable
Public Transport		Development of a system to	2,412,766	Delay to the timing of expenditure reflecting
	Information	inform the public of expected		delays to hardware installation following the
		time of public transport services (not just the timetabled service		Christchurch earthquake and issues related to optimisation of system performance
		time)		optimisation of system performance
Public Transport	Trollev bus		2.224.022	Deferral of specialist vehicle replacements
	infrastructure		, , , -	and work on the feeder pillars pending receipt
	renewals			of business cases from WCCL
Public Transport	Total Mobility	Implementation of the new Total	72,000	Delay to final sign-off of the completed system
	System	Mobility System (replacing the		because of some residual hardware and
	Development	previous paper based		reporting issues
		procedures)		
Public Transport		Replacement of the current	150,000	There were some delays because of
	Information System	journey planner with a new		additional workload created by the new
		system		passenger rail timetables. However, scoping
				work has identified potential replacements and
				work is proceeding investigating alternative
				solutions to provide a cost effective journey
				planning system. This work is now planned for
Public Transport	Rail infrastructure	Passenger rail infrastructure	1 836 032	the 2011/12 year. Some \$61 million of expenditure is expected
Fublic Transport	upgrade and	upgrade programme being	4,030,932	to occur in 2010/11, however the residual
	renewal programme	undertaken by Kiwirail. Including		budget of \$4.8 million has been deferred to
	rononal programmo	station platform upgrades and		2011/12.
		pedestrian works, new stabling		
		facilities and the MacKay's		
		Crossing to Waikanae project		
Public Transport	Rolling stock heavy	Planned overhauls of major rail	253,000	Kiwirail have advised that of a reduction in
	maintenance	rolling stock components		overhaul expenditure in 2010/11. This expenditure will be required in 2011/12
				because some expenditure is required on the
				English Electric fleet prior to being withdrawn
				from service
Public Transport	EMU Supply	Purchase of 48 new two-car	91,180,339	Delays to the timing of expenditure on the new
	Contract	Matangi passenger trains		Matangi passenger trains. Matangi trains are
		5. 5		now entering service as each train is
				completed.
Public Transport		Detailed condition assessment	72,000	This unit entered service in May 2011 but final
	Prototype	and prototype refurbishment of		work to complete and assess the prototype is
	Refurbishment	a Ganz Mavag two-car		now expected to occur in 2011/12
		passenger train		
Total Public T	ransport Capital F	xpenditure Rebudgets	101,477,059	
	ransport Capital E	Apenditure Rebudgets	101,477,039	